

**West University Place Parks and Recreation Department**  
**Jennie Elizabeth Hughes Park Development**  
**Project Report #3**  
**July 28 – August 17, 2018**

**Highlights**

- The project architect is White Oak Studio, and the general contractor is Landscape Art.
- **Water Feature** – All large boulders and stonework are in place, as well as the plumbing. Contractors did an exposed aggregate mockup for the exposed base of the dry streambed.
- **Shade Structure** – Steel columns for the shade structure have been set in place. Crew started working on forming the steps leading up to the shade structure from the sidewalk.
- **Landscape** – Contractor planted shrubs and ground cover around the perimeter fence.
- **Electrical** – Conduit trenching throughout the property is complete. Several areas needed to be hand dug to avoid large tree roots.
- **Park Pathways** – Flagstone is currently being put in place for some of the pathways in the park. The flagstone path on Pittsburg has been completed. Brick banding was replaced with flagstone in two areas where the tree roots were too large to cut. Both areas flank the decomposed granite sections, so the flagstone blends seamlessly.
- **Sidewalk** – Work on the sidewalks outside the park is underway, and will hopefully be completed next week.

**Water Feature**



## Shade Structure



## Landscaping



## Flagstone and Pathways





## Sidewalk

