

West University Place Parks and Recreation Department
Jennie Elizabeth Hughes Park Development
Project Report #4
August 18 – August 31, 2018

Highlights

- The project architect is White Oak Studio, and the general contractor is Landscape Art.
- **Water Feature** – All large boulders and stonework are in place, as well as the plumbing. Contractor is hoping to install the exposed aggregate base and drain next week. Decomposed granite has been installed around it.
- **Shade Structure** – The brickwork around the columns is complete and the steps leading up to the structure have been poured. Materials to start building the shade structure have arrived.
- **Landscape** – Contractor planted Crape Myrtles along the park pathways and a Drummond Red Maple by the water feature. A change order was issued to increase the size of the Drummond Red Maples from 30 gallons to 100 gallons.
- **Electrical** – All electrical lines have been run and passed inspection.
- **Park Pathways** – Decomposed granite has been placed along the back pathways and flagstone has been laid instead of brick banding in two areas near large Water Oaks. All the concrete pathways are completed. The paver subcontractor will be onsite starting 8/30 to lay the brickwork on park pathways and in the pavilion area.
- **Sidewalks** – Work on the sidewalks outside the park is almost complete. The old driveway apron has been demolished and they are currently forming up the new sidewalk in that area.
- **Drinking Fountains** – The concrete pad for the drinking fountain inside the park has been poured and the plumbing has been run. Since the concrete crew is still onsite, a change order was issued to install a small concrete pad outside the park fence for the doggie drinking fountain, which will be accessible from the sidewalk.

Water Feature Area



Shade Structure



Landscaping





Flagstone and Pathways





Sidewalk



Drinking Fountain

