

**West University Place Parks and Recreation Department
Jennie Elizabeth Hughes Park Development
Project Report #6
October 6 – October 26, 2018**

Highlights

- The project architect is White Oak Studio, and the general contractor is Landscape Art.
- Substantial completion walkthrough with the architect and general contractor was held on October 18. Overall, the park looks great. Punch list has been prepared for a few corrective items to be addressed prior to the park opening.
- A walkthrough of all systems (irrigation, lighting, water feature bollard, etc.) with the general contractor was held on October 25.
- The electric meter was installed by CenterPoint Energy on October 24..
- **Water Feature** – The water feature is complete. The activation bollard has been installed and is operational.
- **Shade Structure** – The shade structure is complete. Touch up painting is being completed before the park opening.
- **Metal Fence** – All fencing is complete. The white powder coated fence around the shade structure was the last to go in. The park gates will be installed by the end of the week.
- **Drinking Fountains** – The doggie drinking fountain has been installed along with the pet waste station.
- **Grading & Sod** – The sod has been laid in the open green space in the interior of the park.

Water Feature Area



Shade Structure



Site Furnishings



Grading and Sod





