



**Update 11/5/2021:** HDR has completed the preliminary engineering report. Staff will be recommending City Council accept the report on 11/15/2021. A draft copy is available at [www.westutx.gov/studies](http://www.westutx.gov/studies). Staff is currently working with HDR on completing a proposal to begin construction design for this project. Award of design is scheduled for 12/13/2021.

For additional questions regarding this project, please contact Assistant Public Works Director Danny Cameron at 713-662-5846 or at [dcameron@westutx.gov](mailto:dcameron@westutx.gov).

**Update 5/12/2021:** MBCO Engineering, LLC has completed survey activities along University Boulevard between Buffalo Speedway and Kirby. All surveying work is now complete. Geotest Engineering Inc., has completed the concurrent geotechnical work and is preparing their report.

Should you have any questions regarding this work, please contact Assistant Public Works Director Danny Cameron at 713-662-5846 or at [dcameron@westutx.gov](mailto:dcameron@westutx.gov).



---

**PER EAST update 2/5/2021:** MBCO Engineering, LLC is scheduled to perform surveying on the East side of town beginning the week of Feb. 8 (weather pending). Work will begin on the east end of University Boulevard at Kirby Drive and work west toward Buffalo Speedway. Upon completion of University Blvd, crews will start Wakeforest Avenue at Duke Street at the south end of the project and work north toward Plumb St. Work will continue on the west end of Rice and Wakeforest and head east towards Kirby Drive followed lastly at Duke and Wakeforest Avenue and head west to Buffalo Speedway.

In addition to the survey work, Geotest Engineering, Inc., will be performing geotechnical work sampling concurrently.

**Estimated Timeline:**

**2/8/2021 – 4/10/2021** – Survey work by MBCO Engineering, LLC

**2/8/2021 – 2/10/2021** – Geotechnical work sampling by Geotest Engineering, Inc.